

SCHOOL NAME	DISTRICT	DISTRICT MUNICIPALITY	LOCAL MUNICIPALITY	ENROLMENT	OUTPUTS	START DATE	%PROGRESS TO DATE	NOTES
Enhlanhleni PS	Amajuba	Amajuba	Dannhauser	262	5 classrooms, multipurpose classroom, multimedia centre, science lab, grade R facility, admin block, Ablution facility, food garden, nutrition centre, security room, 9 Parking bays, Fencing, Sports facility, Water reticulation	1 July 2014	Overall progress 63 %	<p><u>5 classrooms</u></p> <ul style="list-style-type: none"> • Foundations complete • Super-structure walls complete • Roofing and finishes in progr • 90% complete <p><u>Nutrition centre</u></p> <ul style="list-style-type: none"> • Foundation walls complete • Superstructure walls complete • Roofing and finishes in progress • 80% <p><u>Science Lab</u></p> <ul style="list-style-type: none"> • Foundations complete • Super-structure walls complete • Roofing and

								<ul style="list-style-type: none"> • finishes in progress • 90% complete • <u>Grade R facility</u> • Foundation walls complete • Super-structure walls complete • 90% • <u>Admin Block</u> • Foundation walls complete • Super-structure walls complete • 55%
Lembe PS	Amajuba	Amajuba	Emadlangeni	199	Nutrition Centre, Multipurpose classroom, Science Lab, Multimedia centre, HOD offices, 1 Classroom,	1 July 2014	Overall progress 72%	<u>Nutrition centre</u> <ul style="list-style-type: none"> • Foundations complete • Super-structure walls in complete • Roofing and

					Admin Block, staff-room, Security house, Fencing, Parking bays, walkways, Sports field		<ul style="list-style-type: none"> finishes in progress • 91% <u>Multipurpose Class</u> • Foundations complete • Super-structure walls complete • Roofing complete • Finishes in progress • 95% <u>Science Lab</u> • Foundations complete • Super-structure walls complete • Roofing complete • Finishes in progress 93% <u>Multi- Media Centre</u> • Foundations complete • Superstructur
--	--	--	--	--	---	--	---

								<ul style="list-style-type: none"> • e walls complete • Awaiting roofing • 65% <p><u>Staff-room</u></p> <ul style="list-style-type: none"> • Foundations complete • Superstructure walls complete • Awaiting roofing • 75%
Ingweniphaphama PS	Zululand	Vryheid	Zululand	85	4 Classrooms, Grade R facility, Nutrition centre, Multipurpose class, Multimedia centre, Sport facility, Ablution block, water reticulation, Fencing	10 November 2014	Overall progress 50%	<p><u>2 classrooms + Multi-Media Centre</u></p> <ul style="list-style-type: none"> • Foundations complete • Superstructure walls in progress • 48% <p><u>Admin block + Nutrition centre</u></p> <ul style="list-style-type: none"> • Foundations complete • Superstructure walls in progress • 47%

								<p>2 classrooms +</p> <p><u>Multipurpose</u></p> <ul style="list-style-type: none">• Foundations complete• Superstructure walls in progress• 50% <p><u>Grade R</u></p> <ul style="list-style-type: none">• Foundations complete• Superstructure walls in progress• 55% <p><u>Ablutions</u></p> <ul style="list-style-type: none">• Foundations in progress• 20%
--	--	--	--	--	--	--	--	---