

CDC ASIDI PROJECTS

01 MARCH 2015

	SCHOOL NAME	LOCATION			ENROLMENTS	OUTPUTS	START DATE	% PROGRESS TODATE	NOTES
		District	District Municipality	Local Municipality					
1	Dumba JSS	Qumbu	O.R.Tambo Municipality	Mhlonlo Municipality	336	6 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R , Media Centre, Science lab, 2 Prefabs Classrooms, Ablutions & Security Fencing.	5-Feb-13	100%	Works Completion achieved
2	Bomvini SPS	Libode	O.R.Tambo Municipality	Nyandeni Municipality	138	6 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R, Media Centre, Science lab, Ablutions & Security Fencing.	10-Jan-13	98%	Replacement contractor busy completing this project as the main contractor was failing to do so. Outstanding works include parking and retaining walls, elevated tank and plumbing. PC anticipated Mid March.
3	Mawonga SPS	Ntabankulu	OR Tambo	Mnquma	185	8 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R, Media Centre, Science lab, Multi-purpose, Ablutions & Security Fencing.	7-Feb-13	100%	Works Completion has been achieved.
4	Mziwoxolo JPS	Ntabankulu	OR Tambo	Mnquma	286	7 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R, Media Centre, Science lab, Multi-purpose, Ablutions & Security Fencing.	7-Feb-13	100%	Works Completion achieved
5	Mayibenye JSS	Lusizini	O.R Tambo	Nyandeni	261	6 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R, Media Centre, Science lab, Multi-purpose, 2 Prefabs Classrooms, Ablutions & Security Fencing.	21-May-14	70%	Joinery has commenced internally and progress being made with the ablutions. External works have also commenced with assembly slab complete.
6	Mgungundlovu JPS	Libode	OR Tambo	Port St Johns	353	Grade R, Media Block, Admin Block, Science Lab, Multi-purpose, Media Centre, 10 Classrooms, Dining/Nutrition Centre, 2 Prefabs Classrooms, Ablutions & Security Fencing	9-Jan-13	100%	Practical Completion achieved
7	Ndimakude JSS	Libode	OR Tambo	Nyandeni	176	Grade R, Admin Block, Science/Computer Lab, 8 Classrooms, Dining/Nutrition Centre, Multipurpose, 2 Pre-fab Classrooms, Ablutions & Security Fencing	14-Jan-13	100%	Practical Completion achieved
8	Phandulwazi JPS	Mbizana	Alfred Nzo	Mbizana Municipality	406	Grade R, Admin Block, Science Lab, Media, Multi-purpose, 7 Classrooms, Dining/Nutrition Centre , Ablutions & Security Fencing	8-Jan-13	100%	Works Completion Achieved
9	Nomzamo Madikizela Mandela PS	Cacadu District	Nelson Mandela Metro	Dispatch Local Municipality	508	14 Classrooms, Admin. 2xGrade R, Media Centre, Science lab, Dining/Nutrition Centre, Multi-purpose, Ablutions & Security Fencing	21-Jun-13	100%	Works Completion achieved
10	Nkanti SPS	Qumbu	OR TAMBO	Mhlonlo Local Municipality	200	4 Classrooms,Grade R, Admin block, Science lab, Nutiton Center,Media Centre Security fencing	11-Jan-13	96%	Replacement contractor is on site completing this project as the main contractor was failing to do so. Outstanding works include remedial works to parking, elevated tank, finishes and renovations to existing structure. PC anticipated mid March.
11	Nkosinathi PS	Berlin/Lingelitsha	Buffalo City Municipality	Amathole District	272	Grade R, Admin Block, Science Lab, Media, Multi-purpose, Dining/Nutrition Centre , Ablutions & Security Fencing	6-May-13	100%	Practical completion has been achieved. Contractor busy with Works Completion list including elevated tank stand.
12	Lower Tsojana JSS	Lower Tsojana A/A	CHRIS HANI	Ntsikayethu	200	6 Classrooms & HOD, Admin, Grade R, Media Centre, Multi-purpose, Dining/Nutrition Centre, Ablutions & Security fencing.	31-Jan-13	100%	Works Completion Achieved

13	Heukile SPS	Hala Village	CHRIS HANI	Ntsikayethu	161	2 Classrooms & HOD, Admin, Media Centre, Science Lab, Multi-purpose, Dining/Nutrition Centre, ablutions & Security fencing	1-Feb-13	100%	Works Completion achieved
14	Mahlathini JSS	Mahlathini Village	CHRIS HANI	Ntsikayethu	136	3 Classrooms & HOD, 2 Pre-fabs, Admin, Media Centre, Science Lab, Multi-purpose, Dining/Nutrition Centre, ablutions & Security fencing	1-Feb-13	100%	Works Completion achieved
15	Middle Qutsa PSS	Cofimvaba District	Chris Hani	Amahlathi	130	6 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R & class, Multi Purpose, Media Centre, Science lab, Abluton & Security Fencing.	9-Jan-13	100%	Works Completion achieved
16	Nolusapho SPS	Cofimvaba District	Chris Hani	Amahlathi	229	Admin Block, Science Lab, Media, Multi-purpose, Dining/Nutrition Centre , Ablutions & Security Fencing	5-Feb-13	100%	Works Completion achieved
17	Philemon Nkwenkwezi JSS	Cofimvaba District	Chris Hani	Amahlathi	189	7 Classrooms & HOD, Admin block, Nutrition/Dining Centre, Grade R & class, Multi Purpose, Media Centre, Science lab, Abluton & Security Fencing.	9-Jan-13	100%	Practical Completion achieved. Outstandin is grade R gate for the contractor to achieve Works completion.
18	Mtingwevu JSS	Cofimvaba District	Chris Hani	Amahlathi	141	Admin, 4 Classroom & HOD, Renovations 4 Classrooms, Science lab, Media Centre, Multi-purpose, Dining/Nutrition Centre, Grade R, Ablutions & Security Fencing	31-Jan-13	100%	Works Completion achieved
19	Sophumelela SPS	Keiskammahoek	Keiskammahoek	Buffalo City	199	7 Classrooms, Admin block, Nutrition/Dining Centre, Grade R & class, Multi Purpose, Media Centre, Science lab, Abluton & Security Fencing.	11-Jan-13	100%	Works Completion achieved
20	Lugongqozo SPS	Qumbu	Oliver Tambo	Mhlontlo Local Municipality	205	Admin Block, Science Lab, Media, Multi-purpose, Dining/Nutrition Centre , Security & stock Fencing	25-Apr-13	100%	Practical Completion achieved
21	Mkambeni SPS	Qumbu	Oliver Tambo	Mhlontlo Local Municipality	254	HOD, Admin Block, Science Lab, Media, Multi-purpose, Dining/Nutrition Centre , Ablutions, Security & stock Fencing	25-Apr-13	100%	Practical Completion achieved