



**Western Cape
Government**

Education

WESTERN CAPE EDUCATION DEPARTMENT

PROGRESS REPORT

**ON THE IMPLEMENTATION OF THE REGULATIONS RELATING TO
MINIMUM UNIFORM NORMS AND STANDARDS FOR PUBLIC
SCHOOL INFRASTRUCTURE**

JULY 2018

WCED REPORT ON THE IMPLEMENTATION OF THE REGULATIONS RELATING TO MINIMUM UNIFORM NORMS AND STANDARDS FOR PUBLIC SCHOOL INFRASTRUCTURE

The WCED would like to report as follows on the progress related to the implementation of the minimum infrastructure norms and standards for school facilities:

1. This report should be read in conjunction with the WCED's strategy for the elimination of Public school infrastructure backlogs dated May 2014.
2. The WCED strategy indicated that it is not possible to adhere to the timeframe of 3 years to replace all **inappropriate structures** by November 2016. The WCED's strategy proposed a realistic programme whereby the WCED would first deal with the replacement of inappropriate school structures already accommodated in the Medium Term Expenditure Framework (MTEF) budget (at the time of the strategy) and then accommodating all schools built of asbestos.
3. In terms of the WCED's Norms and Standards strategy all schools in the Western Cape reported access to water, electricity and sanitation. Therefore, the November 2016 (3 year) timeframe for these 3 categories of minimum requirements was not applicable to the WCED's schools. Consequently no school was included for water, sanitation and electricity for the first 3 years.
4. However, some schools reported insufficient sanitation facilities in terms of norms and standards requirements. All the schools in the strategy were scoped in 2015/16 and most of these schools were found to have sufficient sanitation in terms of the norms and standards. Other schools have since reported insufficient ablution facilities. These schools were inspected and were provided with additional ablution facilities.
5. In terms of the under-provision of **classrooms**, this backlog is being addressed. The WCED continued with the provision of brick and mortar classrooms at schools with high learner to classrooms ratio's through the Management Contractors.

6. The backlogs with regard to **fencing** have been address since 2016/17. It must however be noted that the WCED addresses the lack of sufficient perimeter fencing when needed and where the safety of learners and teachers are compromised.

In summary, the WCED can report as follows on compliance with the minimum norms and standards school infrastructure in relation to its norms and standards backlog strategy:

- a) The WCED's N&S backlog strategy identified 98 **inappropriate structures** to be replaced. Many of these schools were already in construction at the time of writing the strategy. At present 42 of the schools listed as inappropriate structures in the strategy have reach practical completion. 7 schools are currently in various stages of construction, while 20 schools are in various stages of planning (strategic brief, design, tender). 29 schools thus remain on the list, with the planned completion of these schools by 2027 (Annexure A).
- b) The WCED placed mobile **ablution facilities** at various schools in an effort to address ablution shortfalls in terms of norms and standards. All projects reached practical completion. 3 projects were cancelled as the schools have adequate ablution facilities. (Refer to Annexure B)
- c) The WCED planned brick and mortar **classrooms** at 35 schools through the WCED's Management Contractors. Of the schools planned only 28 reached practical completion. The rest are at various stages of planning (Annexure C). 2 projects were terminated as the schools have sufficient classrooms.
- d) The WCED planned upgrades and/or replacement of **fencing** at 43 schools through the Management Contractors. All of these projects have been completed and 1 project has been terminated. (Annexure D).

The WCED remains committed to addressing norms and standards backlogs at schools in the province in accordance with a sustainable plan as set out in the WCED's norms and standards strategy. It is important to note that compliance with the minimum norms and standards infrastructure prescripts is subject to available budget. The annual migration of learners into the Western Cape causes some complications in the sense that some schools become overcrowded due to unexpected learner growth, resulting in immediate backlogs, which are additional to those backlogs already identified.

Should you need any further information, please contact Mr Coetzee, Director: Physical Resource Planning and Property Management on 021 467 9261.



BK SCHREUDER
HEAD: EDUCATION
DATE: 2018-07-13



DA SCHÄFER, MPP
MEC FOR EDUCATION
DATE: 27/7/2018

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDMS STAGE	ON NORMS AND STANDARDS PLAN	Notes
1	107326070	Botletary Prim.	Metro East	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
2	105490059	Buck Road Prim.	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
3	105310646	Delta Prim.	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
4	105490490	Die Duine Prim.	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
5	105310409	Hazendal Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
6	105480428	Heideveld Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
7	101320544	Kasselsvlei Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
8	103323810	Kensington Sec.	Metro Central	Inappropriate structures - Secondary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
9	119363019	Krysta Sek.	Eden & Central Karoo	Inappropriate structures - Secondary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
10	105311103	Plantation Prim.	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
11	105480630	Portia Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
12	106007098	Sophumelela Sec	Metro South	Inappropriate structures - Secondary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC. DISTRICT	TYPE OF INFRASTRUCTURE	IDMS STAGE	ON NORMS AND STANDARDS PLAN	Notes
13	118358177	Touweranten Vgk Prim.	Eden & Central Karoo	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
14	102480851	Valhalla Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
15	106005107	Enshona Prim	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
16	105311243	Fairview Prim.	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
17	132470414	Parkview Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
18	102480711	Rosewood Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
19	103007218	Sophakama Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
20	114333336	Swartberg Sek.	Overberg	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
21	102480835	Tygersig Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
22	105311286	Voorspoed Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
23	132470600	Westfleur Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
24	133470619	Porterville Prim.	West Coast	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
25	103316563	Garden Village Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDMS STAGE	ON NORMS AND STANDARDS PLAN	Notes
26	107008220	Isitsa Prim.	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2014/15
27	111007178	A.C.J. Pratakade Prim	Metro East	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
28	103007995	Du Noon Prim	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
29	105313610	Mount View Sec.	Metro Central	Inappropriate structures - Secondary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2016/17
30	107328861	Nalilkamva Prim	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
31	114330256	Pineview Prim.	Overberg	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2015/16
32	105480673	Red River Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2016/17
33	105480762	Silverstream Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2016/17
34	133470546	Steynville Prim.	West Coast	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2016/17
35	132470562	Vooruitstg Prim.	West Coast	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2016/17
36	115330191	Hawston Prim.	Overberg	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18
37	107320323	Kullis River Prim.	Metro East	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18
38	101323039	Scottsdene Sek.	Metro East	Inappropriate structures - Secondary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18

ANNEXURE A. INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDMS STAGE	ON NORMS AND STANDARDS PLAN	Notes
39	107007179	Deift-South Prim	Metro North	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18
40	119360257	Rheensdal Prim.	Eden & Central Karoo	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18
41	105490482	Zeekoevlei Prim.	Metro South	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18
42	117330450	Bonnivale Prim.	Cape Winelands	Inappropriate structures - Primary School	IDMS Stage 8 - Practical Completion	Yes	Completed 2017/18
43	115333646	Iqhayya Sec	Overberg	Inappropriate structures - Secondary School	IDMS Stage 7 - Construction	Yes	To be completed 2018/19
44	120350125	Diaz Prim.	Eden & Central Karoo	Inappropriate structures - Primary School	IDMS Stage 7 - Construction	Yes	To be completed 2019/20
45	107321796	Blackheath Prim.	Metro East	Inappropriate structures - Primary School	IDMS Stage 7 - Construction	Yes	To be completed 2019/20
46	134470406	Panorama Prim. (Vredenburg)	West Coast	Inappropriate structures - Primary School	IDM Stage 6B - Tender	Yes	To be completed 2020/21
47	105480916	Woodlands Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 7 - Construction	Yes	To be completed 2019/20
48	109470244	P. C. Petersen Prim.	Cape Winelands	Inappropriate structures - Primary School	IDMS Stage 7 - Construction	Yes	To be completed 2019/20
49	105480827	Turfball Prim.	Metro Central	Inappropriate structures - Primary School	IDM Stage 6B - Tender	Yes	To be completed 2020/21
50	114041326	Umyezo Wama Apile Prim.	Overberg	Inappropriate structures - Primary School	IDMS Stage 4 - Concept Report	Yes	To be completed 2020/21
51	105310441	Harmony Prim.	Metro South	Inappropriate structures - Primary School	IDMS stage 5 - Design	Yes	To be completed 2020/21

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDMS STAGE	ON NORMS AND STANDARDS PLAN	Notes
52	121350095	Panorama Prim. (Riversdal)	Eden & Central Karoo	Inappropriate structures - Primary School	IDMS Stage 4 - Concept Report	Yes	To be completed 2020/21
53	107007099	Sunray Prim	Metro North	Inappropriate structures - Primary School	IDM Stage 6B - Tender	Yes	To be completed 2020/21
54	129330566	Waveren Hs	Cape Winelands	Inappropriate structures - Secondary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2021/22
55	105480908	Willows Prim.	Metro Central	Inappropriate structures - Primary School	IDMS Stage 7 - Construction	Yes	To be completed 2020/21
56	105313599	Crestway Sec.	Metro South	Inappropriate structures - Secondary School	IDM Stage 6B - Tender	Yes	To be completed 2020/21
57	108476218	Dal Josephat Prim.	Cape Winelands	Inappropriate structures - Primary School	IDMS Stage 4 - Concept Report	Yes	To be completed 2021/22
58	106325651	Kwa-Faku Prim	Metro South	Inappropriate structures - Primary School	IDM Stage 6B - Tender	Yes	To be completed 2020/21
59	106008278	Phillipi Secondary School	Metro South	Inappropriate structures - Secondary School	IDMS Stage 7 - Construction	Yes	To be completed 2019/20
60	105480681	Rio Grande Prim.	Metro Central	Inappropriate structures - Secondary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2020/21
61	105313408	Grassy Park Sec.	Metro South	Inappropriate structures - Secondary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2020/21
62	104314706	Ocean View Skool	Metro South	Inappropriate structures - LSEN School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2021/22
63	105480533	Manenberg Prim.	Metro Central	Inappropriate structures - Primary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2020/21

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	FEMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDM'S STAGE	ON NORMS AND STANDARDS PLAN	Notes
64	105480770	Sonderend Prim.	Metro Central	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2020/21
65	101321761	Accordionstraat Prim.	Metro North	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
66	102480576	Montana Prim.	Metro Central	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
67	105480789	Sunnyside Prim.	Metro Central	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
68	108470104	Ebenezer Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
69	128333026	Langeberg Sek.	Cape Winelands	Inappropriate structures - Secondary School	Feasibility	Yes	To be completed 2022/23
70	135470279	Laurie Hugo Prim.	West Coast	Inappropriate structures - Primary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2022/23
71	118353345	Pacaltsdorp Sek.	Eden & Central Karoo	Inappropriate structures - Secondary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2021/22
72	114330078	Swartberg Prim.	Overberg	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
73	102480843	Ulitsig Prim.	Metro North	Inappropriate structures - Primary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2022/23
74	132476161	Chatsworth Ame Prim.	West Coast	Inappropriate structures - Primary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2021/22
75	132326011	Klipheuwel Prim.	Metro North	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2023/24
76	105310875	Thomas Wilschutt Prim.	Metro South	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2023/24

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDM'S STAGE	ON NORMS AND STANDARDS PLAN	Notes
77	108470589	Wenmershoek Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2022/23
78	101320714	Vorentoe Prim.	Metro North	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2023/24
79	116330388	De Waalville Prim.	Eden & Central Karoo	Inappropriate structures - Primary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2022/23
80	106005100	Mvula Prim.	Metro North	Inappropriate structures - Primary School	IDM Stage 3 - Strategic Brief Issued	Yes	To be completed 2022/23
81	106311111	Hyde Park Prim.	Metro South	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2028/29
82	106490350	Seaview Prim.	Metro South	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
83	128330086	Dagbreek Ls	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
84	124350044	Bergsig Prim.	Eden & Central Karoo	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2028/29
85	105310484	Sid G. Ruie Prim.	Metro South	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25
86	130330469	Victoriapark Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2027/28
87	105313696	Wynberg Sek.	Metro South	Inappropriate structures - Secondary School	Feasibility	Yes	To be completed 2024/25
88	108470309	Magnolia Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
89	108470627	William Lloyd Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2024/25

ANNEXURE A: INAPPROPRIATE STRUCTURES

NO	EMIS	SCHOOL NAME	EDUC DISTRICT	TYPE OF INFRASTRUCTURE	IDMS STAGE	ON NORMS AND STANDARDS PLAN	Notes
90	132470457	Protea Park Prim.	Metro North	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
91	113330345	Struisbaai Prim.	Overberg	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
92	108473480	Charleston Hill Sek.	Cape Winelands	Inappropriate structures - Secondary School	Feasibility	Yes	To be completed 2025/26
93	131470171	Hoperfield Prim.	West Coast	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
94	105311340	Morgenson Prim.	Metro Central	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
95	106007097	Wellewreden Valley Core Prim.	Metro South	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
96	106042307	Mkhanyiseli Prim.	Metro South	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
97	108470325	Nederburg Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26
98	108470392	Paartzicht Prim.	Cape Winelands	Inappropriate structures - Primary School	Feasibility	Yes	To be completed 2025/26

ANNEXURE B: ABLUTIONS BACKLOG

SCHOOL_NAME	EDUC DISTRICT	SCHOOL TYPE	UNITS	STAGE	ON NORMS AND STANDARDS PLAN
HIGHBURY PRIM	METRO EAST	Primary School	4	Practical Completion	No
GROENVLEI PRIM	WEST COAST	Primary School	4	Practical Completion	No
TYHOLOLA PRIM	EDEN AND CENTRAL KAROO	Primary School	2	Practical Completion	No
CEDAR PRIM	METRO SOUTH EDEN AND CENTRAL KAROO	Primary School	2	Practical Completion	No
AH BARNARD PRIM	METRO EAST	Primary School	2	Practical Completion	No
NOMZAMO PRIM	METRO EAST	Primary School	2	Practical Completion	No
NOMZAMO HS	METRO EAST	Secondary School	2	Practical Completion	No
DIAZVILLE PRIM	WEST COAST	Primary School	2	Practical Completion	No
AZ BERMAN PRIM	METRO SOUTH	Primary School	2	Practical Completion	No
CHARLESTON HILL SS	CAPE WINELANDS	Secondary School	2	Practical Completion	No
ENKUL ULEKWEINI PRIM.	METRO NORTH	Primary School	2	Practical Completion	Yes
BLOEKOMBOS SEC	METRO NORTH	Secondary School	2	Cancelled	Yes
PARKDENE PRIM. (George)	EDEN AND CENTRAL KAROO	Primary School	2	Practical Completion	Yes
SCHOONSPRUIT SEK.	WEST COAST	Secondary School	2	Cancelled	Yes
LIEBENBERG PRIM.	WEST COAST	Primary School	2	Practical Completion	Yes
LUDWE NGAMLANA PRIMARY SCHOOL	METRO EAST	Primary School	2	Practical Completion	Yes
USASAZO SEC.	METRO EAST	Secondary School	2	Cancelled	Yes
THEMBELITHA PS	METRO EAST	Primary School	2	Practical Completion	No
DELFT THS	METRO NORTH	Secondary School	2	Practical Completion	No

ANNEXURE B: ABLUTIONS BACKLOG

SCHOOL NAME	EDUC DISTRICT	SCHOOL TYPE	UNITS	STAGE	ON NORMS AND STANDARDS PLAN
SIMENYENE SS	METRO NORTH	Secondary School	2	Practical Completion	No
VREDENDAL SS	WEST COAST	Secondary School	2	Practical Completion	No

ANNEXURE C: CLASSROOM BACKLOG

SCHOOL NAME	SCHOOLTYPE	EDUCATION DISTRICT	UNITS	STAGE	ON NORMS AND STANDARD PLAN
CAMPS BAY PRIM	Primary School	METRO CENTRAL	2	Practical completion	No
SONWABO PRIM	Primary School	METRO SOUTH	2	Practical completion	No
KUYAKHANYA PRIM (QINGGA-MNTWANA PRIM)	Primary School	METRO SOUTH	2	Practical completion	No
SAMORA MACHEL PRIM	Primary School	METRO SOUTH	2	Practical completion	No
HUGUENOT PRIM	Primary School	METRO SOUTH	2	Practical completion	No
NORTHWOOD PRIM	Primary School	METRO SOUTH	2	Practical completion	No
SAFFIER PRIM	Primary School	METRO NORTH	2	Practical completion	No
NALUXOLO PRIM	Primary School	METRO SOUTH	2	Practical completion	No
ASHTON PRIM	Primary School	CAPE WINELANDS	2	Practical completion	No
STELLENBOSCH PRIM	Primary School	CAPE WINELANDS	2	Practical completion	No
ROUXVILLE PRIM	Primary School	METRO EAST	1	Practical completion	No
KUYASA PRIM	Primary School	METRO EAST	2	Practical Completion	No
KAYAMANDI SS	Secondary School	CAPE WINELANDS	2	Practical Completion	No
PLETTENBERG BAY SS	Secondary School	EDEN AND CENTRAL KAROO	2	Practical Completion	No
NAPHAKADE PRIM	Primary School	WEST COAST	2	Practical Completion	No
EDEN PRIM	Primary School	WEST COAST	2	Practical Completion	No
LLINGELETHU SEC.	Secondary School	WEST COAST	2	Terminated	yes
LENTEGEUR SEC.	Secondary School	METRO SOUTH	2	Practical Completion	yes
SAREPTA SEK.	Secondary School	METRO EAST	2	Practical Completion	yes

ANNEXURE C: CLASSROOM BACKLOG

SCHOOL NAME	SCHOOLTYPE	EDUCATION DISTRICT	UNITS	STAGE	ON NORMS AND STANDARD PLAN
CHRIS NISSEN PRIM	Primary School	EDEN AND CENTRAL KAROO	2	Practical Completion	yes
MZOXOLO PRIM.	Primary School	EDEN AND CENTRAL KAROO	2	Practical Completion	yes
SOBAMBISANA PRIM.	Primary School	METRO EAST	2	Practical Completion	yes
HILLCREST SEK.	Secondary School	EDEN AND CENTRAL KAROO	2	Practical Completion	yes
INDWE SEC	Secondary School	EDEN AND CENTRAL KAROO	2	Terminated	yes
ROODEZANDT SEK.	Secondary School	CAPE WINELANDS	2	Practical Completion	yes
MACASSAR SEK	Secondary School	METRO EAST	2	Practical Completion	yes
HEXVALLEI SEK.	Secondary School	CAPE WINELANDS	2	Practical Completion	yes
SILUKHANYO PRIM	Primary School	METRO EAST	2	Practical Completion	yes
INTSEBENZISWANO SEC	Secondary School	METRO SOUTH	2	Practical Completion	yes
HIM BEETS PRIM	Primary School	CAPE WINELANDS	2	Planning	No
MOUNT PLEASANT PRIM	Primary School	OVERBERG	2	Planning	No
OKKIE SMUTS PRIM	Primary School	OVERBERG	2	Planning	No
VERGENOEGD PRIM	Primary School	METRO NORTH	2	Planning	No
ELANDSFONTEIN PRIM	Primary School	WEST COAST	2	Planning	No
SILVERLEA PS	Primary School	METRO NORTH	2	Practical Completion	No

ANNEXURE D: FENCING BACKLOG

SCHOOL NAME	EDUC DISTRICT	STAGE	ON NORMS AND STANDARDS PLAN
AURAL COLLEGE	EDEN AND CENTRAL KAROO	Practical Completion	No
BLOWMEI PRIM.	METRO CENTRAL	Practical Completion	No
SILIKAMVA HIGH SCHOOL	METRO CENTRAL	Practical Completion	No
SINETHEMBA SEC.	METRO SOUTH	Practical Completion	No
BEAUVALLON SS	METRO CENTRAL	Practical Completion	No
RIDGEVIEW PRIM.	EDEN AND CENTRAL KAROO	Practical Completion	No
HARRY GWALA SEC.	METRO EAST	Practical Completion	No
WEBNERSTRAAT PRIM.	METRO NORTH	Practical Completion	No
MONTAGUS GIFT PRIM	METRO SOUTH	Practical Completion	No
WESTON SEK.	WEST COAST	Practical Completion	No
GARDEN ROUTE PRIM.	EDEN AND CENTRAL KAROO	Practical Completion	No
ASHTON LS.	CAPE WINELANDS	Practical Completion	No
WOLSELEY LS.	CAPE WINELANDS	Practical Completion	No
PLETTENBERGBAAL SEK.	EDEN AND CENTRAL KAROO	Practical Completion	No
ARCADIA PRIM.	METRO CENTRAL	Practical Completion	No
BONTEHEUWEL SEK.	METRO CENTRAL	Practical Completion	Yes
KULANI SEC	METRO CENTRAL	Practical Completion	No
NOOITGEDACHT PRIM.	METRO CENTRAL	Practical Completion	No
RAHMANIYEH PRIM.	METRO CENTRAL	Terminated	Yes
THANDOKHULU SEC	METRO CENTRAL	Practical Completion	No
WALMER SEC.	METRO CENTRAL	Practical Completion	No
LWANDLE PRIM.	METRO EAST	Practical Completion	No
NOLLUNGLE PRIM.	METRO EAST	Practical Completion	No
RUSTHOF SEK.	METRO EAST	Practical Completion	No
EDWARD PRIM.	METRO NORTH	Practical Completion	No
ELSWOOD PRIM.	METRO NORTH	Practical Completion	No
ALOË JUN. HS	METRO SOUTH	Practical Completion	No
ALOË SEC.	METRO SOUTH	Practical Completion	No
PRINCETON SEC.	METRO SOUTH	Practical Completion	No
ROCKLANDS PRIM	METRO SOUTH	Practical Completion	No
SPINE ROAD SEC.	METRO SOUTH	Practical Completion	No

ANNEXURE D: FENCING BACKLOG

SCHOOL_NAME	EDUC DISTRICT	STAGE	ON NORMS AND STANDARDS PLAN
O. J. ERASMUS NGK PRIM.	WEST COAST	Practical Completion	No
STELHOOGTE NGK PRIM.	WEST COAST	Practical Completion	Yes
CERES PRIM	CAPE WINELANDS	Practical Completion	No
MARY KIHN SCHOOL	METRO CENTRAL	Practical Completion	No
DAGBREEK PRIM	METRO CENTRAL	Practical Completion	No
WELLINGTON JEUGSORG & ONDERWYSSENTRUM	CAPE WINELANDS	Practical Completion	No
MORGENSON PRIM	METRO CENTRAL	Practical Completion	No
ST. ANDREWS	METRO NORTH	Practical Completion	
THEMBALETHU SNS	METRO EAST	Practical Completion	
SOYSILE PS	METRO EAST	Practical Completion	
THEMBELHLE HS	METRO EAST	Practical Completion	
SOSEBENZA PS	METRO EAST	Practical Completion	